US 82 Project Development Timeline From Initial RR Action to Execution of TxDOT Pass Through Finance (PTF) Agreement

Shading Notes: Gray denotes RR actions, Yellow denotes TxDOT Ultimate Project actions, and Blue denotes PTF actions.

J		Unimate Project actions, and blue denotes FTF actions.
Date	Action	Comments
Dec 1996	Union Pacific Railroad (UPRR) granted RR	Rail to Trails Conservancy (RTC) filed a request for
	abandonment exemption from Surface	issuance of a notice of interim trail use and rail banking
	Transportation Board (STB) from MP 23.0 in	
	New Boston to MP 61.5 near Clarkston	
1.1.4007		D 114 T 11 O
July 1997	UPRR notified STB of Right of Way (ROW)	Rail to Trails Conservancy assumes role as trail
	conveyance to RTC effective July 3, 1997	manager
1999	TxDOT and Bowie County Agreement made	
	with RTC for Trail and US 82 expansion project	
May 2001	Public Meeting Held for US 82 Ultimate Facility	36 citizens plus elected officials and TxDOT
May 2001	from US 259 to IH 30	representatives
A - 0000		
Aug 2002	Public Meeting Held for US 82 Ultimate Facility	74 citizens plus elected officials and TxDOT
		representatives
Dec 2004	Opportunity for Public Hearing offered for US 82	No requests made
	Ultimate Facility	
Feb 11, 2005	Environmental Assessment Finding of No	
	Significant Impacts (FONSI) issued by FHWA	
	for US 82 Ultimate Facility	
A 4.5. 0005		
Apr 15, 2005	Schematic Design approved by FHWA for US	
	82 Ultimate Facility	
June 2005	Joint motion filed by RTC and Bowie County to	Approved by STB on July 1, 2005
	STB to change trail manager in Bowie County	Bowie County begins role as trail manager
	(from MP 23.0 to MP 42.59 at the Red River	, and the second
	County Line) from RTC to Bowie County	
A = # 2007		Action deferred by CTD, CTD requires
Apr 2007	Petition submitted to STB to release 50' (north	Action deferred by STB. STB requests county to
	half) of existing RR ROW to TxDOT for	demonstrate that remaining ROW sufficient to permit
	widening US 82	trail use and reestablish of rail service.
2008-2009	Bowie County discusses potential Pass Through	Ultimate project determined to be too costly. FM 1840
	Finance project on US 82 with TXDOT	to SH 98 passing lane project concept developed.
May 11,	Lochner Prepares and Submits Pass Through	Application submitted to TxDOT Austin Headquarters
2009	Finance/Tolling Proposal Application for US 82	and TxDOT Atlanta District
2000	passing lane project to TxDOT	and TABOT Atlanta Bistriot
Cont 04		TxDOT MO 111977
Sept 24,	TxDOT Selects Candidate Projects (10 to	
2009	negotiate immediately plus 4 conditional)	US 82 Project #11 on list as a conditional project
Nov 9, 2009	TxDOT notifies Bowie County of request to	
,	negotiate on US 82 Project	
Nov 16, 2009	Lochner Selected by Bowie Co. for PTF Project	Special Bowie Co Commissioners Court
1100 10, 2009		Special bowle co Commissioners Court
	Development	
Dec 9 and	Bowie County and TxDOT Teleconference	\$26,200,000 construction cost repayment amount
Dec 14, 2009	Negotiations held to define project for PTF	negotiated for the defined PTF project with TXDOT. In
1, = 1, = 1	project	addition, TxDOT commits to widen SH 82 to four lanes
	FJ	from SH 98 to IH 30 using TxDOT funds.
Dog 17, 2000	TyDOT approved HS 92 DTC Drainet with	TxDOT MO 112074
Dec 17, 2009	TxDOT approves US 82 PTF Project with	TADOT WIO 112074
	repayment amount of \$26,200,000	
July 14, 2010	Supplement to Petition submitted to STB to	Action deferred by STB. STB requests county to
	release 50' of existing RR ROW to TxDOT for	further demonstrate remaining ROW sufficient.
	widening US 82	
February 14,	Bowie County Commissioners Court adopts US	Allowed Bowie County to enter into a PTF Agreement
2011	82 Project Resolution	with TxDOT and to call a May 2011 Bond Election
March 14,	Bowie County Commissioners Court selects	Selection contingent upon voter approval of project
2011	Lochner for professional services on US 82	bond election
May 14,	US 82 Bond Election held	Passed by voters
2011		
May 27,	US 82 PTF Agreement executed	Includes 10% +/- repayment clause allowing up to a
2011		\$28,820,000 construction cost repayment amount.